



## SUNY Oswego Facilities Services Monthly Project Update

July, 2017

Project #	100126
Project Name	Penfield Library - Construct Collaborative Classroom

Project Scope	<p>Create classroom similar to Park Hall 213.</p> <ul style="list-style-type: none"> <li>- add drop ceiling with bi level LED lights</li> <li>- add two projects and screens communicating back to a central podium- repurpose carpet from Wilber Hall and paint walls</li> </ul>
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	Rowlee Construction Inc.	

Project Update	7-18-17 - TLM. CTS is working on completing the connections to the projectors and the podium. Once this is complete (end of this week or early next week) custodial will clean and move the existing furniture from the Verdi unit to the classroom. All trades will be removing any leftover construction items from the closet area.
----------------	--

Project Schedule	Project Start Date	05/24/2016
	Project Finish Date	09/26/2018
	Planning Start Date	05/24/2016
	Planning Finish Date	06/21/2016
	Design Start Date	02/21/2017
	Design Finish Date	05/26/2017
	Construction Start Date*	02/27/2017
	Construction Finish Date*	08/03/2017
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$54,000
	Projected Costs	\$20,217
	Projected Budget Variance	\$33,783