



SUNY Oswego Facilities Services Monthly Project Update

July, 2017

| | |
|--------------|--|
| Project # | 100143 |
| Project Name | Pedestrian Pathway Lighting Improvements |

| | |
|---------------|--|
| Project Scope | This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first. |
|---------------|--|

| | |
|---------------|--------------|
| Project Phase | P2 - Studies |
|---------------|--------------|

| | |
|-----------------------------|----------------|
| Current Project Coordinator | Michael Lotito |
|-----------------------------|----------------|

| | | |
|-------------|----------------|--|
| Consultants | O'Brien & Gere | |
| Contractors | | |

| | |
|----------------|---|
| Project Update | <p>July 18, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Phase-1 funding received from SUCF. 2. PO for Phase-1 design at \$19,900 issued to OB&G. Will address the immediate area of concern near the Village & West Campus. Kick-off meeting on July 20th. 3. RFQ for remaining design work to be advertised upon SUNY approval of MWBE plan. |
|----------------|---|

| | | |
|---|---------------------------|------------|
| Project Schedule | Project Start Date | 11/16/2016 |
| | Project Finish Date | 09/13/2019 |
| | Planning Start Date | 11/16/2016 |
| | Planning Finish Date | 12/22/2016 |
| | Design Start Date | 08/08/2017 |
| | Design Finish Date | 12/26/2017 |
| | Construction Start Date* | 01/12/2018 |
| | Construction Finish Date* | 09/13/2019 |
| | Equipment Start Date | |
| Equipment Finish Date | | |
| *Construction Dates Include Warranty Period | | |

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$813,000 |
| | Projected Costs | \$ 20,549 |
| | Projected Budget Variance | \$792,451 |