



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

July, 2018

<b>Project #</b>	100143	
<b>Project Name</b>	Pedestrian Pathway Lighting Improvements	
<b>Project Scope</b>	This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first.	
<b>Project Phase</b>	C1 - Bid	
<b>Current Project Coordinator</b>	Tim O'Hara	
<b>Consultants</b>	O'Brien & Gere	
<b>Contractors</b>		
<b>Project Update</b>	<p>April 9, 2018 (M. Lotito)</p> <p>1. Phase-I Bids received on 3/26; E-Z Paving is apparent low. Will move to construction upon approval. Anticipate construction completion by September 2018.</p> <p>2. Phase-II field work completed by M/E Engineering completed in March. Anticipate design completion by June 2018, construction complete by June, 2019.</p>	
<b>Project Schedule</b>	<b>Project Start Date</b>	11/16/2016
	<b>Project Finish Date</b>	09/11/2020
	<b>Planning Start Date</b>	11/16/2016
	<b>Planning Finish Date</b>	12/22/2016
	<b>Design Start Date</b>	08/08/2017
	<b>Design Finish Date</b>	05/01/2018
	<b>Construction Start Date*</b>	06/29/2018
	<b>Construction Finish Date*</b>	09/11/2020
	<b>Equipment Start Date</b>	
<b>Equipment Finish Date</b>		
*Construction Dates Include Warranty Period		
<b>Project Costs</b>	<b>Projected Budget</b>	\$828,000
	<b>Projected Costs</b>	\$188,258
	<b>Projected Budget Variance</b>	\$639,742