



SUNY Oswego Facilities Services Monthly Project Update

July, 2017

Project #	100145
Project Name	Waterbury Post Construction Follow-Up

Project Scope	Provide additional renovations to Waterbury Hall based on items identified after use of the building for one year. This includes changes to lighting controls, wood ceiling finishes and computer lab ventilation.
---------------	--

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	SUNY Oswego	
Contractors		

Project Update	Provide additional renovations to Waterbury Hall based on items identified after use of the building for one year. This includes changes to lighting controls, wood ceiling finishes and computer lab ventilation. Some items will happen during summer 2017 and others for summer 2018. Several items have been completed to date. L.Gettino 7/14/17
----------------	--

Project Schedule	Project Start Date	10/03/2016
	Project Finish Date	07/10/2019
	Planning Start Date	10/03/2016
	Planning Finish Date	11/07/2016
	Design Start Date	01/16/2017
	Design Finish Date	04/05/2017
	Construction Start Date*	07/05/2017
	Construction Finish Date*	07/10/2019
	Equipment Start Date	
*Construction Dates Include Warranty Period		Equipment Finish Date

Project Costs	Projected Budget	\$134,150
	Projected Costs	\$ 9,115
	Projected Budget Variance	\$125,035