



SUNY Oswego Facilities Services Monthly Project Update

July, 2017

| | |
|--------------|-------------------------------|
| Project # | 1069-01 |
| Project Name | Campus Center - Arena Netting |

| | |
|---------------|---|
| Project Scope | Removal of existing manual hoist system that raises and lowers the safety netting at each end of the Marano Campus Center Convocation Hall / Arena and replace it with a new, electrically actuated system. |
|---------------|---|

| | |
|---------------|-----------------|
| Project Phase | C2 - Contracted |
|---------------|-----------------|

| | |
|-----------------------------|-----------|
| Current Project Coordinator | Bob Lloyd |
|-----------------------------|-----------|

| | |
|-------------|-------------------------------------|
| Consultants | Bivens & Associates Architects PLLC |
| Contractors | PAC & Associates of Oswego Inc. |

| | |
|----------------|---|
| Project Update | <p>Bob Lloyd, 7/14/17</p> <ol style="list-style-type: none"> Conducted walk-down with contractors and building manager Scheduled to begin July 24th |
|----------------|---|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 01/01/2015 |
| | Project Finish Date | 10/15/2018 |
| | Planning Start Date | 01/01/2015 |
| | Planning Finish Date | 03/17/2015 |
| | Design Start Date | 08/18/2015 |
| | Design Finish Date | 02/16/2016 |
| | Construction Start Date* | 07/24/2017 |
| | Construction Finish Date* | 10/15/2018 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$137,835 |
| | Projected Costs | \$108,562 |
| | Projected Budget Variance | \$ 29,273 |