



SUNY Oswego Facilities Services Monthly Project Update

July, 2017

Project #	1069-02
Project Name	Campus Center - Student Activity Center

Project Scope	<p>The new Student Activity Center to be located on the lower level of Swetman Gym will be a multi-purpose facility to accommodate club meetings, film screenings, small concerts, dance events, award ceremonies, open-mic nights and more.</p> <p>Plans include a large event space, greenrooms for performers, a catering prep area, new restrooms and a new entryway to the building with an elevator to the Second floor. (MJL, 2017.06.17)</p>
---------------	--

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Holt Architects P.C.	
Contractors		

Project Update	<p>July 18, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Revised Schematic Design complete; moving to Design Development. 2. Additional ECA received for completion of design associated with upper level scope of work (changing rooms off Swetman Gym). 3. USSBA-3 Submitted to cover additional design and construction costs associated with upper level scope of work (changing rooms off Swetman Gym). 4. Anticipate design completion by November 2017; Construction complete by August 2018. 5. Schedule was non-functional - need template reloaded.
----------------	--

Project Schedule	Project Start Date	11/17/2014
	Project Finish Date	03/10/2021
	Planning Start Date	11/17/2014
	Planning Finish Date	02/02/2017
	Design Start Date	10/03/2017
	Design Finish Date	12/11/2018
	Construction Start Date*	02/13/2019
	Construction Finish Date*	03/10/2021
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$1,977,250
	Projected Costs	\$ 203,792
	Projected Budget Variance	\$1,773,458