



# SUNY Oswego Facilities Services Monthly Project Update

July, 2017

Project #	1075-03
Project Name	Tyler Hall 1D - Print Making and Photo Studios

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	C2 - Contracted
---------------	-----------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Architectural Resources	
Contractors	PAC & Associates of Oswego Inc.	

Project Update	<p>Bob Lloyd, 7/14/17</p> <ol style="list-style-type: none"> <li>1. Sheetrock being installed and finished</li> <li>2. Wall framing is complete</li> <li>3. Floor grinding being completed</li> <li>4. Painting being completed on ceilings and walls</li> <li>5. Roughing in of ductwork is complete</li> <li>6. Plumbing rough in is complete</li> <li>7. Sprinkler pipe installed, need to tie into mains</li> </ol>
----------------	---

Project Schedule	Project Start Date	11/13/2014
	Project Finish Date	09/28/2018
	Planning Start Date	11/13/2014
	Planning Finish Date	12/23/2016
	Design Start Date	04/05/2017
	Design Finish Date	12/29/2017
	Construction Start Date*	04/13/2017
	Construction Finish Date*	09/28/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$1,123,755
	Projected Costs	\$ 982,123
	Projected Budget Variance	\$ 141,632