



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100005
Project Name	Culkin Renovations

Project Scope	<p>7th Floor President's Suite (x2) - Phase 1 - done , Phase 2 in progress 7th Floor VP for Student Affairs and Conference Room - Done 7th Floor Provost and Hallways - Pending Note-Phoenix Center Furniture for Extending Learning and Campus Center Continuing Ed - Furniture for 151A are separate projects which some of this funding was moved into.</p>
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	SUNY Oswego	
Contractors	PAC & Associates of Oswego Inc.	Rice Painting

Project Update	<p>Project Complete Final Payment made on 3/31/16</p>
----------------	--

Project Schedule	Project Start Date	07/08/2013
	Project Finish Date	08/10/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	07/08/2013
	Design Finish Date	08/06/2013
	Construction Start Date*	07/20/2015
	Construction Finish Date*	08/10/2015
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$502,855
	Projected Costs	\$459,043
	Projected Budget Variance	\$ 43,812