



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100011
Project Name	Baseball and Softball Renovations

Project Scope	Due to NCAA recommendations, new warning tracks and drainage will be installed. The outfield fence will be replaced on the Softball Field along with adding new bullpens. A diversion swale will be installed to help with drainage around the fields.
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Clough Harbor and Associates LLP	
Contractors	WD Malone Trucking & Excavating Inc.	

Project Update	Project Complete Substantially Complete 10/10/14
----------------	---

Project Schedule	Project Start Date	10/28/2013
	Project Finish Date	12/24/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	10/28/2013
	Construction Finish Date*	10/24/2014
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$165,500
	Projected Costs	\$152,495
	Projected Budget Variance	\$ 13,005