



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100017
Project Name	Athletic Field - Track/Turf/Bleachers/Lighting

Project Scope	Design and reconstruction of the existing athletic track and main playing field located on South Campus. The track will be reconfigured to become a regulation 400 meter oval and reconstructed with an all-weather synthetic surface. The track work will include remedial work on the site drainage. The grass surface of the main playing field will be resurfaced with a multi-sport synthetic turf playing surface and will also include drainage improvements. Existing spectator seating will be removed and replaced with code compliant manufactured bleachers. Site lighting will be installed for safety purposes and event lighting will be installed to allow for maximum utilization of the facility.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Appel Osborne Landscape Architecture
Contractors	Robert H. Law, Inc.

Project Update	Project Closed Substantially Complete 8/1/15
----------------	---

Project Schedule	Project Start Date	09/18/2013
	Project Finish Date	10/07/2016
	Planning Start Date	09/18/2013
	Planning Finish Date	10/31/2013
	Design Start Date	06/18/2014
	Design Finish Date	08/26/2015
	Construction Start Date*	08/25/2014
	Construction Finish Date*	08/18/2015
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$2,925,845
	Projected Costs	\$2,795,327
	Projected Budget Variance	\$ 130,518