



## SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100020
Project Name	Vehicular Wayfinding Signage

Project Scope	Individual roadside signage for the entire campus including entrance monument bases and signs.
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Allen Bradberry
-----------------------------	-----------------

Consultants	Environmental Design & Research	
Contractors	PAC & Associates of Oswego Inc.	

Project Update	COMPLETE as of 1/28/16
----------------	------------------------

Project Schedule	Project Start Date	02/17/2014
	Project Finish Date	08/21/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	02/17/2014
	Design Finish Date	03/24/2014
	Construction Start Date*	04/14/2014
	Construction Finish Date*	08/22/2014
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$1,194,994
	Projected Costs	\$1,151,229
	Projected Budget Variance	\$ 43,765