



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100021
Project Name	Funnelle Hall Roof Replacement

Project Scope	Remove existing roofing and insulation down to deck. Replace with new insulation, tapered system and SBS modified bituminous membrane roof with associated flashings.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Allen Bradberry
-----------------------------	-----------------

Consultants	Robertson Strong Apgar Architects, PC	
Contractors	Dewald Roofing Co. Inc.	

Project Update	COMPLETE as of 03/09/15
----------------	-------------------------

Project Schedule	Project Start Date	03/21/2014
	Project Finish Date	03/09/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	06/02/2014
	Construction Finish Date*	03/06/2015
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$698,981
	Projected Costs	\$617,983
	Projected Budget Variance	\$ 80,998