



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100032
Project Name	Cooper Tunnel Ceiling Replacement

Project Scope	Replace ceiling and lighting in cooper tunnel; Create office on first floor in existing storage room - with three work stations. Target areas have reached the end of their expected useful lives and are in need of renewal if expected to continue in service
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Mitch Fields
-----------------------------	--------------

Consultants		
Contractors		

Project Update	
----------------	--

Project Schedule	Project Start Date	10/27/2013
	Project Finish Date	10/27/2013
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$64,500
	Projected Costs	\$52,521
	Projected Budget Variance	\$11,979