



## SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100038
Project Name	Revisions to the HPW Department in Park Hall, Room 105

Project Scope	Additional walls, doors, electrical & data, HVAC, sprinkler, finish and paint to create new HPW offices.
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Allen Bradberry
-----------------------------	-----------------

Consultants	SUNY Oswego	
Contractors	PAC & Associates of Oswego Inc.	Rice Painting

Project Update	COMPLETE, final pay 6/10/14.
----------------	------------------------------

Project Schedule	Project Start Date	12/09/2013
	Project Finish Date	11/16/2015
	Planning Start Date	12/09/2013
	Planning Finish Date	01/21/2014
	Design Start Date	09/08/2014
	Design Finish Date	11/16/2015
	Construction Start Date*	12/09/2013
	Construction Finish Date*	02/25/2014
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$72,500
	Projected Costs	\$33,233
	Projected Budget Variance	\$39,267