



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100053
Project Name	Underground Utilities - EV Stations & Cell Tower Bldg. 8a

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Allen Bradberry
-----------------------------	-----------------

Consultants	SUNY Oswego	
Contractors	Knapp Electric, Inc.	Green Power Technology, LLC

Project Update	COMPLETE, final pay 10/02/15
----------------	------------------------------

Project Schedule	Project Start Date	08/19/2014
	Project Finish Date	05/05/2015
	Planning Start Date	08/19/2014
	Planning Finish Date	09/15/2014
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	12/16/2014
	Construction Finish Date*	05/05/2015
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$71,600
	Projected Costs	\$48,568
	Projected Budget Variance	\$23,032