



## SUNY Oswego Facilities Services Monthly Project Update

June, 2017

|              |   |
|--------------|---|
| Project #    | 100065                                      |
| Project Name | Program Study for Intramural and Recreation |

|               |  |
|---------------|--|
| Project Scope | This project will be for a program study for Intramural and Recreation's continuing use of Lee Hall as a student recreation and activity center. The program study will need to provide a space program, concept design, existing conditions, and recommendations. |
|---------------|--|

|               |               |
|---------------|---------------|
| Project Phase | C6 - Complete |
|---------------|---------------|

|                             |             |
|-----------------------------|-------------|
| Current Project Coordinator | Linda Paris |
|-----------------------------|-------------|

|             |                                  |  |
|-------------|----------------------------------|--|
| Consultants | JMZ Architects and Planners P.C. |  |
| Contractors |                                  |  |

|                |  |
|----------------|--|
| Project Update | 6/1/17: Final program study was received from JMZ Architects. It was posted on the Facilities Services website, delivered to end users, and uploaded to the R drive and eBuilder. Project is complete. |
|----------------|--|

|                  |                           |            |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date        | 03/17/2014 |
|                  | Project Finish Date       | 05/15/2017 |
|                  | Planning Start Date       | 11/25/2014 |
|                  | Planning Finish Date      | 03/03/2015 |
|                  | Design Start Date         | 02/23/2016 |
|                  | Design Finish Date        | 05/01/2017 |
|                  | Construction Start Date*  |            |
|                  | Construction Finish Date* |            |
|                  | Equipment Start Date      |            |
|                  | Equipment Finish Date     |            |

\*Construction Dates Include Warranty Period

|               |                           |           |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget          | \$105,000 |
|               | Projected Costs           | \$ 1,569  |
|               | Projected Budget Variance | \$103,431 |