



## SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100067
Project Name	Shineman G07 Fume Hood install for Science

Project Scope	Installation of a new fume hood in room G07 as part of the proposed Nanotechnology Research Laboratory at SUNY Oswego.
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	SUNY Oswego	
Contractors	HMI Mechanical	

Project Update	Project Closed Substantially Complete 1/12/15
----------------	--

Project Schedule	Project Start Date	11/25/2014
	Project Finish Date	01/30/2019
	Planning Start Date	11/25/2014
	Planning Finish Date	01/07/2015
	Design Start Date	08/25/2015
	Design Finish Date	11/01/2016
	Construction Start Date*	01/04/2017
	Construction Finish Date*	01/30/2019
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$59,000
	Projected Costs	\$37,611
	Projected Budget Variance	\$21,389