

SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100085	
Project Name	Campuswide - Submeter Installations	
	A direct requirement of Executive order-88 states that all energy used in a building that is 100,000 gsf or more must be metered.	
Project Scope	This project provides for the specification of adequate metering equipment and applicable installation details to accomplish the goal of the Executive Order and	

increase the ability to control the campus-wide steam system. Buildings within the scope include Penfield, Lanigan, Cayuga, Sheldon, Funnelle, Hart, Hewitt, Oneida and Onondaga (MJL, 2016.05.12)

```
Project Phase C2 - Contracted
```

```
Current Project Coordinator
```

Kevin Knopp

Consultants	O'Brien & Gere	
Contractors	HMI Mechanical	

Project Update	 May 31, 2017 (Knopp) 1.) HMI waiting on submittal return from O'Brian & Gere to set construction schedule. See E-mail May 31 (6 days ago) to Nick Nick, As you (or may not know) I have been assigned to this project on our end. Do you have any updates on a schedule for this? Hart Hall may cause some issues as it is being used for summer students this year. Look forward to hearing from you. Nick Clark May 31 (6 days ago) to me Just waiting on my submittal to be returned and L can release the meters and
	to me Just waiting on my submittal to be returned and I can release the meters and schedule work with you

Project Schedule	Project Start Date	07/01/2015
	Project Finish Date	01/29/2018
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	08/26/2015
	Design Finish Date	11/11/2016
	Construction Start Date*	07/06/2017
	Construction Finish Date*	01/29/2018
	Equipment Start Date	
*Construction Dates Include Warranty Period	Equipment Finish Date	

Project Costs	Projected Budget	\$165,500
	Projected Costs	\$137,335
	Projected Budget Variance	\$ 28,165