



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100100
Project Name	Marano Campus Center - Rehab Copy Center

Project Scope	<p>Constructing 4 new private offices in the existing space using steel studs and sheet rock.</p> <p>Reworking electrical, data, ceiling, lights, life safety, and mechanical systems to meet the needs of the new space.</p> <p>New flooring (carpet) and paint to match the existing theme of the building.</p> <p>Removal of existing security gates and adding an entrance similar to the other suites in the building</p> <p>New furniture throughout</p>
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Jason Mirisoloff
-----------------------------	------------------

Consultants	Dwyer Architectural LLC	
Contractors	Rice Painting	

Project Update	JLM 5-24-2017 Punch list and Customer Review is complete.
----------------	---

Project Schedule	Project Start Date	08/11/2015
	Project Finish Date	01/06/2018
	Planning Start Date	08/11/2015
	Planning Finish Date	09/04/2015
	Design Start Date	09/17/2015
	Design Finish Date	07/22/2016
	Construction Start Date*	08/02/2016
	Construction Finish Date*	01/06/2017
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$104,000
	Projected Costs	\$ 65,706
	Projected Budget Variance	\$ 38,294