



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100104
Project Name	Downtown: OBCR Relocation

Project Scope	Renovate space downtown to support Office of Business and Community Relations
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Jason Mirisoloff
-----------------------------	------------------

Consultants	Dwyer Architectural LLC	
Contractors	Rowlee Construction Inc.	

Project Update	JLM 6/13/2017 Scheduled to move furniture into 121 location, this Thursday June 15th. Occupants to move in Monday June 19th, contingent upon an approved Certificate of Occupancy. Exterior signage is in design.
----------------	---

Project Schedule	Project Start Date	02/15/2016
	Project Finish Date	07/12/2019
	Planning Start Date	02/15/2016
	Planning Finish Date	03/30/2016
	Design Start Date	02/16/2016
	Design Finish Date	07/11/2016
	Construction Start Date*	08/02/2016
	Construction Finish Date*	07/12/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$102,000
	Projected Costs	\$ 0
	Projected Budget Variance	\$102,000