



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100114
Project Name	Exterior Wayfinding Signage Ph II # 17-105

Project Scope	Scope includes the replacement of all parking lot signs with new units to match the design of recently installed campus-wide wayfinding units (aqua acrylic & aluminum). Also includes installation of Tobacco Free signage on major pedestrian and vehicular paths.
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Becky Kempney
-----------------------------	---------------

Consultants	Cannon Design Architecture & Engineering PC
Contractors	PAC & Associates of Oswego Inc.

Project Update	<p>5/23/17 RFK- 2nd kick off meeting to be scheduled the week of 5/29/17 Contractor Update: 5/22/17 The Aluminum for the Parking Lot signs is in house and the sign frames are in production. The aluminum for the "Smoke Free" sign is also in-house and on the schedule to be cut. For the graphics, we also have the reflective vinyl and Black vinyl for the Parking signs in-house and we will be printing and cutting the graphics this week. As of today the only item we are waiting for is the frosted acrylic for the parking signs and that will be coming in soon.</p>
----------------	--

Project Schedule	Project Start Date	04/05/2016
	Project Finish Date	08/21/2018
	Planning Start Date	04/05/2016
	Planning Finish Date	05/02/2016
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	12/30/2016
	Construction Finish Date*	08/21/2018
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$54,682
	Projected Costs	\$47,656
	Projected Budget Variance	\$ 7,026