



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100119
Project Name	Culkin Hall: Elevator Upgrades

Project Scope	The project will include the design and construction needed to upgrade the Culkin Hall Elevators to improve performance, reliability and safety.
---------------	--

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	<p>June 12, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. SUCF No. /Funding for design received. 2. Term Contract for Schematic Design released to Dwyer Architectural. 3. RFQ for remaining design to be advertised week of June 5th. 4. Anticipate design completion by October, 2017; construction complete by February 2018 (elevators rehabbed & functional).
----------------	---

Project Schedule	Project Start Date	01/02/2017
	Project Finish Date	04/10/2019
	Planning Start Date	01/02/2017
	Planning Finish Date	02/14/2017
	Design Start Date	07/19/2017
	Design Finish Date	10/06/2017
	Construction Start Date*	11/22/2017
	Construction Finish Date*	04/10/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$757,404
	Projected Costs	\$ 14,717
	Projected Budget Variance	\$742,687