



SUNY Oswego Facilities Services Monthly Project Update

June, 2018

Project #	100119	
Project Name	Culkin Hall: Elevator Upgrades	
Project Scope	The project will include the design and construction needed to upgrade the Culkin Hall Elevators to improve performance, reliability and safety.	
Project Phase	D3 - Schematic	
Current Project Coordinator	Michael Lotito	
Consultants	Dwyer Architectural LLC	
Contractors		
Project Update	<p>June 4, 2018 (M. Lotito)</p> <p>1. Proceeding with 60% submission documents based on traditional machines (alternative equipment not viable given existing conditions).</p> <p>2. Anticipate design completion in June 2018, bid July 2018, complete construction in March 2019.</p>	
Project Schedule	Project Start Date	01/02/2017
	Project Finish Date	04/28/2020
	Planning Start Date	01/02/2017
	Planning Finish Date	02/14/2017
	Design Start Date	08/10/2017
	Design Finish Date	07/19/2018
	Construction Start Date*	09/04/2018
	Construction Finish Date*	04/28/2020
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$805,404
	Projected Costs	\$109,900
	Projected Budget Variance	\$695,504