



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100122
Project Name	Campuswide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	C4 - Substantially Complete / Punchlist
---------------	---

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors	SUNY Oswego	

Project Update	Waiting on M. Dixon to submit backup documentation for Work Orders and fix errors. The email was sent to M. Dixon on 6/12/17 with errors pointed out and reminders of backup documentation. Once errors with WOs are fixed and the backup documentation is submitted, final payment will be made to M&O and the project can be close.
----------------	---

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$66,400
	Projected Costs	\$18,860
	Projected Budget Variance	\$47,540