



SUNY Oswego Facilities Services Monthly Project Update

June, 2018

Project #	100145	
Project Name	Waterbury Post Construction Follow-Up	
Project Scope	Provide additional renovations to Waterbury Hall based on items identified after use of the building for one year. This includes changes to lighting controls, wood ceiling finishes and computer lab ventilation.	
Project Phase	D4 - Design Development	
Current Project Coordinator	Larry Gettino	
Consultants	SUNY Oswego	
Contractors		
Project Update	6.14.2018 (JR) Waterbury Follow-up items: -Work room closet currently being installed -Waiting on a design for the Waterbury main lounge mantel. -Heat in lounge / kitchenette spaces completed -Lighting controls completed	
Project Schedule	Project Start Date	10/03/2016
	Project Finish Date	07/10/2019
	Planning Start Date	10/03/2016
	Planning Finish Date	11/04/2016
	Design Start Date	01/16/2017
	Design Finish Date	04/05/2017
	Construction Start Date*	07/05/2017
	Construction Finish Date*	07/10/2019
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$144,150
	Projected Costs	\$13,029
	Projected Budget Variance	\$131,121