



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100161
Project Name	Room 106, Sheldon Hall

Project Scope	Upgrade Sheldon Office 106 with new carpet.
---------------	---

Project Phase	C5 - In Closeout
---------------	------------------

Current Project Coordinator	Jason Mirisolloff
-----------------------------	-------------------

Consultants	SUNY Oswego	
Contractors	Oswego Quality Carpet	

Project Update	JLM 5-24-2017 This project can be closed out.
----------------	---

Project Schedule	Project Start Date	03/28/2017
	Project Finish Date	03/26/2018
	Planning Start Date	03/28/2017
	Planning Finish Date	04/18/2017
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	05/05/2017
	Construction Finish Date*	05/12/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$0
	Projected Costs	\$0
	Projected Budget Variance	\$0