



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100162
Project Name	Hewitt Union- Temporary Chiller

Project Scope	Provide rental chiller for Hewitt Union summer 2017.
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Kevin Knopp
-----------------------------	-------------

Consultants	Trane US Inc.	
Contractors	SUNY Oswego	

Project Update	<p>May 23, 2017 (Knopp)</p> <p>1.) Rental chiller on-site and installed on south side of building.</p> <p>2.) Trane performed startup of unit.</p> <p>3.) Rental unit is on-line and performing proper.</p>
----------------	---

Project Schedule	Project Start Date	05/12/2017
	Project Finish Date	05/23/2017
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	05/12/2017
	Construction Finish Date*	05/23/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$0
	Projected Costs	\$0
	Projected Budget Variance	\$0