



SUNY Oswego Facilities Services Monthly Project Update

June, 2018

Project #	100181	
Project Name	Tyler Hall - Phase II - Surge Space	
Project Scope		
Project Phase		
Current Project Coordinator	Amy Enwright	
Consultants		
Contractors		
Project Update	<p>6.15.18 (Amy Enwright)</p> <p>1. Surge for 34, 36, 37, and 38 is completed. Move items into other locations to accommodate continued construction and abatement.</p> <p>2. Mahar Art Gallery / Theatre Storage construction is underway. Abatement is 100% completed. MEP Demo 100% complete. Framing is 90% complete. Electrical Rough in is underway.</p>	
Project Schedule	Project Start Date	11/06/2017
	Project Finish Date	03/05/2021
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$501,500
	Projected Costs	\$305,301
	Projected Budget Variance	\$196,199