



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	1014-4
Project Name	Tyler Surge Space - Penfield Classroom

Project Scope	Tyler art gallery surge space created in the second level of Penfield Library. Room is being repurposed as a classroom as opposed to turning it back to its original space.
---------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	SUNY Oswego	
Contractors	Allied Electric Co.	

Project Update	PROJECT CLOSED Substantial Completion 9/28/2015
----------------	----------------------------------------------------

Project Schedule	Project Start Date	04/03/2014
	Project Finish Date	04/03/2014
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$130,000
	Projected Costs	\$116,184
	Projected Budget Variance	\$ 13,816