



## SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	1014-7
Project Name	Tyler Surge Space - Ball Room Electrical and Storage

Project Scope	Tyler Surge Space - For Hewitt Ball Room use as theater dept. performance space and storage.
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	SUNY Oswego	
Contractors	Concord Electric	

Project Update	PROJECT CLOSED Substantial Completion 1/27/2015
----------------	--

Project Schedule	Project Start Date	04/04/2014
	Project Finish Date	04/04/2014
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$155,000
	Projected Costs	\$ 62,397
	Projected Budget Variance	\$ 92,603