



## SUNY Oswego Facilities Services Monthly Project Update

June, 2017

|              |                               |
|--------------|-------------------------------|
| Project #    | 1069-01                       |
| Project Name | Campus Center - Arena Netting |

|               |   |
|---------------|---|
| Project Scope | Removal of existing manual hoist system that raises and lowers the safety netting at each end of the Marano Campus Center Convocation Hall / Arena and replace it with a new, electrically actuated system. |
|---------------|---|

|               |                 |
|---------------|-----------------|
| Project Phase | C2 - Contracted |
|---------------|-----------------|

|                             |           |
|-----------------------------|-----------|
| Current Project Coordinator | Bob Lloyd |
|-----------------------------|-----------|

|             |                                     |  |
|-------------|-------------------------------------|--|
| Consultants | Bivens & Associates Architects PLLC |  |
| Contractors | PAC & Associates of Oswego Inc.     |  |

|                |   |
|----------------|---|
| Project Update | Bob Lloyd, 4/14/17<br><br>1. Conducted Kick-off meeting<br>2. Contractor turning in submittals<br>3. Construction window (arena shut-down) from July 24 through August 18, 2017 |
|----------------|---|

|                  |                           |            |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date        | 01/01/2015 |
|                  | Project Finish Date       | 10/15/2018 |
|                  | Planning Start Date       | 01/01/2015 |
|                  | Planning Finish Date      | 03/17/2015 |
|                  | Design Start Date         | 08/18/2015 |
|                  | Design Finish Date        | 02/16/2016 |
|                  | Construction Start Date*  | 07/24/2017 |
|                  | Construction Finish Date* | 10/15/2018 |
|                  | Equipment Start Date      |            |
|                  | Equipment Finish Date     |            |

\*Construction Dates Include Warranty Period

|               |                           |           |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget          | \$137,835 |
|               | Projected Costs           | \$108,562 |
|               | Projected Budget Variance | \$ 29,273 |