



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	1069-02
Project Name	Campus Center - Student Activity Center

Project Scope	<p>The new Student Activity Center to be located on the lower level of Swetman Gym will be a multi-purpose facility to accommodate club meetings, film screenings, small concerts, dance events, award ceremonies, open-mic nights and more.</p> <p>Plans include a large event space, greenrooms for performers, a catering prep area, new restrooms and a new entryway to the building with an elevator to the second floor. (MJL, 2017.06.17)</p>
---------------	--

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Holt Architects P.C.	
Contractors		

Project Update	<p>June 6, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Revised Schematic Design complete; moving to Design Development. 2. ECA to be submitted for revised Schematic Design and completion of design for upper level work (changing rooms off Swetman Gym). 3. Anticipate design completion by August 2017; Construction complete by March 2018. 4. Schedule was non-functional - need template reloaded.
----------------	--

Project Schedule	Project Start Date	11/17/2014
	Project Finish Date	03/10/2021
	Planning Start Date	11/17/2014
	Planning Finish Date	02/02/2017
	Design Start Date	10/03/2017
	Design Finish Date	12/11/2018
	Construction Start Date*	02/13/2019
	Construction Finish Date*	03/10/2021
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$1,481,000
	Projected Costs	\$ 203,792
	Projected Budget Variance	\$1,277,208