



SUNY Oswego
Facilities Services
Monthly Project Update

March, 2017

Project #	100009
Project Name	Campus Center Scoreboard

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	
-------------	--

Contractors	
-------------	--

Project Update	
----------------	--

Project Schedule	Project Start Date	08/19/2013
	Project Finish Date	12/08/2014
	Planning Start Date	08/19/2013
	Planning Finish Date	10/22/2013
	Design Start Date	08/19/2013
	Design Finish Date	10/30/2013
	Construction Start Date*	12/19/2013
	Construction Finish Date*	12/08/2014
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 270,300
	Projected Costs	\$ 228,780
	Projected Budget Variance	\$ 41,520