



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

March, 2017

|              |                            |
|--------------|----------------------------|
| Project #    | 100022                     |
| Project Name | Rich Hall Roof Replacement |

|               |  |
|---------------|--|
| Project Scope |  |
|---------------|--|

|               |               |
|---------------|---------------|
| Project Phase | C6 - Complete |
|---------------|---------------|

|                             |             |
|-----------------------------|-------------|
| Current Project Coordinator | Mark Fuller |
|-----------------------------|-------------|

|             |  |  |
|-------------|--|--|
| Consultants |  |  |
| Contractors |  |  |

|                |  |
|----------------|--|
| Project Update |  |
|----------------|--|

|                  |                           |            |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date        | 05/18/2015 |
|                  | Project Finish Date       | 06/27/2017 |
|                  | Planning Start Date       | 05/18/2015 |
|                  | Planning Finish Date      | 07/02/2015 |
|                  | Design Start Date         | 02/15/2016 |
|                  | Design Finish Date        | 04/24/2017 |
|                  | Construction Start Date*  | 05/18/2015 |
|                  | Construction Finish Date* | 07/12/2016 |
|                  | Equipment Start Date      |            |
|                  | Equipment Finish Date     |            |

\*Construction Dates Include Warranty Period

|               |                           |            |
|---------------|---------------------------|------------|
| Project Costs | Projected Budget          | \$ 822,400 |
|               | Projected Costs           | \$ 606,546 |
|               | Projected Budget Variance | \$ 215,854 |