



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

March, 2017

Project #	100036
Project Name	Signage ADA - Interior Signage

Project Scope	Construct and install ADA compliant signage in the following buildings; Commissary, Cooper Dining Hall, Lee Hall, Littlepage Dining Hall, Maintenance Building, Marano Campus Center, Mary Walker Health Center, Pathfinder Dining Hall, Service Building, and Wilber Hall.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants		
Contractors	PAC & Associates of Oswego Inc.	

Project Update	Final receipt was received from IDS Graphics. Action item was sent to M. Turner for project closeout.
----------------	---

Project Schedule	Project Start Date	12/09/2013
	Project Finish Date	02/27/2018
	Planning Start Date	12/09/2013
	Planning Finish Date	12/24/2013
	Design Start Date	03/21/2014
	Design Finish Date	09/03/2014
	Construction Start Date*	04/06/2016
	Construction Finish Date*	02/27/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 210,800
	Projected Costs	\$ 185,144
	Projected Budget Variance	\$ 25,656