



SUNY Oswego
Facilities Services
Monthly Project Update

March, 2017

Project #	100054
Project Name	SUNY 20/20 Wireless Research Lab

Project Scope	
---------------	--

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Brian Manthey Architect	
Contractors	PAC & Associates of Oswego Inc.	

Project Update	Requested a proposal from ASM Engineering to re-engineer the boiler/pump system in Wilber wireless lab to heat the fin tube system with in room from the boiler for the chamber or building heat.
----------------	---

Project Schedule	Project Start Date	08/19/2014
	Project Finish Date	11/21/2016
	Planning Start Date	08/19/2014
	Planning Finish Date	10/01/2014
	Design Start Date	05/19/2015
	Design Finish Date	07/26/2016
	Construction Start Date*	10/24/2014
	Construction Finish Date*	11/18/2016
	Equipment Start Date	
Equipment Finish Date		

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 3,238,751
	Projected Costs	\$ 2,998,683
	Projected Budget Variance	\$ 241,067