



SUNY Oswego  
Facilities Services  
Monthly Project Update

March, 2017

|              |   |
|--------------|---|
| Project #    | 100063  |
| Project Name | Lakeside Community Steamline Replacement for Critical Maintenance |

|               |  |
|---------------|--|
| Project Scope | The existing steam supply line has reached the end of its expected useful life and has deteriorated to the point of being unreliable. It currently serves the five Lakeside community buildings which has more than 800 resident students. Any unscheduled loss of service would have a catastrophic impact upon the daily operation of the college. |
|---------------|--|

|               |                   |
|---------------|-------------------|
| Project Phase | C3 - Construction |
|---------------|-------------------|

|                             |             |
|-----------------------------|-------------|
| Current Project Coordinator | Joe Messmer |
|-----------------------------|-------------|

|             |  |  |
|-------------|--|--|
| Consultants | C&S Engineers Inc.                                   |  |
| Contractors | DASNY (Dormitory Authority of the State of New York) |  |

|                |                   |
|----------------|-------------------|
| Project Update | Project complete. |
|----------------|-------------------|

|                       |                           |            |
|-----------------------|---------------------------|------------|
| Project Schedule      | Project Start Date        | 11/25/2014 |
|                       | Project Finish Date       | 08/16/2017 |
|                       | Planning Start Date       | 11/25/2014 |
|                       | Planning Finish Date      | 12/31/2014 |
|                       | Design Start Date         | 11/25/2014 |
|                       | Design Finish Date        | 07/07/2015 |
|                       | Construction Start Date*  | 09/30/2015 |
|                       | Construction Finish Date* | 08/02/2017 |
|                       | Equipment Start Date      |            |
| Equipment Finish Date |                           |            |

\*Construction Dates Include Warranty Period

|               |                           |            |
|---------------|---------------------------|------------|
| Project Costs | Projected Budget          | \$ 700,000 |
|               | Projected Costs           | \$ 0       |
|               | Projected Budget Variance | \$ 700,000 |