



SUNY Oswego
Facilities Services
Monthly Project Update

March, 2017

Project #	100069
Project Name	Campus Center - Repairs and Upgrades

Project Scope	<p>The Project is a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, lighting upgrades in the food court, pedestrian path (spine) and Arena, new signage throughout the building and the renovation of the Swetman Gym locker rooms into a new Student Activity center.</p> <p>Construction will be on-going during winter and summer breaks with the Student Activity Center scheduled for construction in 2017. (MJL, 2016.05.12).</p>
---------------	--

Project Phase	C2 - Contracted
---------------	-----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>February 20, 2017 (M. Lotito)</p> <p>1. See sub-projects for updates: Arena Netting 1069-01, Student Activity Center 1069-02.</p>
----------------	--

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	11/06/2019
	Planning Start Date	12/05/2014
	Planning Finish Date	08/02/2015
	Design Start Date	09/22/2016
	Design Finish Date	07/12/2017
	Construction Start Date*	09/07/2017
	Construction Finish Date*	11/06/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 1,775,000
	Projected Costs	\$ 166,901
	Projected Budget Variance	\$ 1,608,099