

\*Construction Dates Include Warranty Period

## SUNY Oswego Facilities Services Monthly Project Update

March, 2017

Project #	100089	
Project Name	Mary Walker Health Center - Renovations	
Project Scope	The Mary Walker Health Center facility will be renovated to provide air conditioning, upgrade security and modernize the patient care and delivery spaces. Counseling Services, Lifestyles and Health Care areas will each be evaluated for proper space needs and reconfigured accordingly. Overall, the building will receive updated finishes, lighting, flooring and ceilings to create a modern, student-focused and welcoming facility. (MJL. 2016.05.12)	
Project Phase	D3 - Schematic	
Current Project Coordinator	Michael Lotito	
Consultants	QPK(Quinlivan, Pierik & Krause)	
Contractors		
	•	
Project Update	February 20, 2017 (M. Lotito)  1. \$3m scope to include HVAC systems, FP, FA, limited asbestos abatement (basement), new corridor ceilings & lighting, room paint only.  2. Alternate #1: Generator, Alternate #2: Additional Abatement, Alternate #3: Reception area in Counseling, Alternate #4:.Exterior door & Clinic work.  3. Anticipate design to be complete by July 12, 2017. Bid in August2017. Construction complete by September 2018.  4. Per Project Management meeting on 6/7/2017, will proceed with full \$5m scope if Capital budget/funding comes through as planned for 2017-18 fiscal year.	
	Droinet Ctent Date	02/42/2045
Project Schedule	Project Start Date Project Finish Date	
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	09/28/2017
	Construction Finish Date*	12/06/2019
	Equipment Start Date	
I		

**Equipment Finish Date** 

Project Costs	Projected Budget	\$ 5,809,000
	Projected Costs	\$ 372,897
	Projected Budget Variance	\$ 2,082,103