



SUNY Oswego Facilities Services Monthly Project Update

March, 2017

Project #	100093
Project Name	Program Study Intercollegiate Athletics

Project Scope	This project will be for a program study for Intramural and Recreation's continuing use of Lee Hall as a student recreation and activity center. The program study will need to provide a space program, concept design, existing conditions, and recommendations.
---------------	--

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	JMZ Architects and Planners P.C.	
Contractors		

Project Update	JMZ is working on a draft of the final program study. Once received, Oswego will have two weeks to review. JMZ presentation and floor plans have been uploaded to the Facilities Services website.
----------------	--

Project Schedule	Project Start Date	03/17/2014
	Project Finish Date	01/30/2017
	Planning Start Date	11/27/2014
	Planning Finish Date	03/03/2015
	Design Start Date	02/23/2016
	Design Finish Date	02/23/2016
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
*Construction Dates Include Warranty Period		Equipment Finish Date

Project Costs	Projected Budget	\$ 113,795
	Projected Costs	\$ 1,985
	Projected Budget Variance	\$ 111,810