

SUNY Oswego Facilities Services Monthly Project Update

March, 2017

Project #	100096	
Project Name	Penfield Library Computer Lab for CTS	
Project Scope	Replace the central computer stations (total of 24 seats) with new computer tables and chairs allowing for better ergonomics and additional work space at each station. Replace the perimeter tables and chairs to match and/or coordinate. Replace carpet and wall base with new carpet tiles, current carpet is duct taped at the seams. Patch and paint all wall surfaces to freshen and / or modernize the overall look of the space.	
Project Phase		
Current Project Coordinator	Tedra Marshall	
Consultants	SUNY Oswego	
Contractors	SUNY Oswego	
Project Update	11/18/2016 JLM-Dave with Midcity of ETA of 9:00, with a quick turnaround preassembly and 4-6 installers.	
	Project Start Date	06/23/2015
	Project Finish Date	09/18/2017
	Planning Start Date	06/23/2015
Project Schedule	Planning Finish Date	09/18/2015
	Design Start Date	06/23/2015
	Design Finish Date	07/20/2015
	Construction Start Date*	05/29/2016
	Construction Finish Date*	09/18/2017
	Equipment Start Date	
*Construction Dates Include Warranty Period	Equipment Finish Date	
		1
Project Costs	Projected Budget	\$ 75,110
	Projected Costs	\$ 52,402
	Projected Budget Variance	\$ 22,708