



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

March, 2017

Project #	100098
Project Name	Construct Batting Cage for Athletics

Project Scope	HOLD - Funding not currently available. Awaiting further development with the overall Laker Hall / Athletics program. AJB 9/4/15
---------------	--

Project Phase	Not Applicable
---------------	----------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	Bob Lloyd, 3/17/17 1. Batting Cages purchased by Athletics Dept. 2. Project being worked as weather permits
----------------	---

Project Schedule	Project Start Date	05/30/2016
	Project Finish Date	03/22/2017
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	05/30/2016
	Design Finish Date	07/08/2016
	Construction Start Date*	10/31/2016
	Construction Finish Date*	03/22/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 35,200
	Projected Costs	\$ 30,998
	Projected Budget Variance	\$ 4,202