



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

March, 2017

Project #	100139
Project Name	Sheldon Hall Room 101 Improvements

Project Scope	New furniture, new carpet, patch and paint.
---------------	---

Project Phase	P1 - Planning
---------------	---------------

Current Project Coordinator	Jason Mirisoloff
-----------------------------	------------------

Consultants		
Contractors		

Project Update	Carpet and paint have been selected. Quotes are in process. Stevens Office Supply is designing furniture plan for space, with design to be delivered for review/approval, by end of February. JLM 2/4/2017
----------------	--

Project Schedule	Project Start Date	01/25/2017
	Project Finish Date	05/16/2017
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	01/25/2017
	Design Finish Date	03/10/2017
	Construction Start Date*	03/20/2017
	Construction Finish Date*	05/16/2017
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 0
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 0