



SUNY Oswego Facilities Services Monthly Project Update

March, 2018

Project #	100143
Project Name	Pedestrian Pathway Lighting Improvements

Project Scope	This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first.
---------------	--

Project Phase	C1 - Bid
---------------	----------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>January 9, 2018 (M. Lotito)</p> <p>1. Phase-I Design Review complete and comments submitted to team in December. Bid Documents anticipated by January 16, 2018, Construction complete by September 2018.</p> <p>2. Phase-II kickoff meeting w/ M/E Engineering held 1/4/2018. Anticipate design completion by June 2018, construction complete by June, 2019.</p>
----------------	--

Project Schedule	Project Start Date	11/16/2016
	Project Finish Date	01/17/2020
	Planning Start Date	11/16/2016
	Planning Finish Date	12/22/2016
	Design Start Date	08/08/2017
	Design Finish Date	05/01/2018
	Construction Start Date*	06/29/2018
	Construction Finish Date*	01/17/2020
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$828,000
	Projected Costs	\$90,808
	Projected Budget Variance	\$737,192