



SUNY Oswego Facilities Services Monthly Project Update

March, 2017

Project #	100146
Project Name	Campus-wide Refrigerant Monitoring

Project Scope	Project will engage an engineering firm to evaluate each location and determine the requirements for refrigerant monitoring. Their report will include the steps needed to be taken towards Code compliance.
---------------	--

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	IPD Engineering	
Contractors		

Project Update	<p>February 20, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> PA submitted; awaiting approval. Per MP meeting, proposal for design study requested and received. Draft DES completed to IPD Engineering for \$12k.
----------------	--

Project Schedule	Project Start Date	01/03/2017
	Project Finish Date	12/05/2018
	Planning Start Date	01/03/2017
	Planning Finish Date	01/26/2017
	Design Start Date	05/04/2017
	Design Finish Date	06/09/2017
	Construction Start Date*	07/19/2017
	Construction Finish Date*	12/05/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 62,200
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 62,200