



SUNY Oswego
Facilities Services
Monthly Project Update

March, 2017

Project #	1069-02
Project Name	Campus Center - Student Activity Center

Project Scope	<p>The Project is a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, lighting upgrades in the food court, pedestrian path (spine) and Arena, new signage throughout the building and the renovation of the Swetman Gym locker rooms into a new Student Activity center.</p> <p>Construction will be on-going during winter and summer breaks with the Student Activity Center scheduled for construction in 2017. (MJL, 2016.05.12).</p>
---------------	--

Project Phase	C2 - Contracted
---------------	-----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>March 7, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Schematic design submission received 2/22/2017. 2. ECA-1 & 2 to HOLT for upper level Swetman and site- work approved. (~\$10k each). 3. Will schedule a schematic design review meeting with student involvement by end of March. 4. Anticipate design completion by July 2017; Construction complete by March 2018. 5. Scheduled is not current - need to modify permissions.
----------------	--

Project Schedule	Project Start Date	01/28/2013
	Project Finish Date	06/17/2020
	Planning Start Date	01/28/2013
	Planning Finish Date	01/13/2015
	Design Start Date	09/18/2017
	Design Finish Date	03/20/2018
	Construction Start Date*	05/23/2018
	Construction Finish Date*	06/17/2020
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 1,481,000
	Projected Costs	\$ 198,154
	Projected Budget Variance	\$ 1,282,847