



SUNY Oswego  
Facilities Services  
Monthly Project Update

March, 2017

Project #	1075-03
Project Name	Tyler Hall 1D - Print Making and Photo Studios

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	It was agreed with SCMA and AVP to increase scope to this project by adding 219, 219d, e, f, g, h, photo development, delaying the overall design. Bid documents with added scope, dated 12/02/16, received at MP 2/13/17 for review and comments. Anticipated bid date on or about March 15th.
----------------	---

Project Schedule	Project Start Date	11/13/2014
	Project Finish Date	03/05/2018
	Planning Start Date	11/13/2014
	Planning Finish Date	12/23/2016
	Design Start Date	04/05/2017
	Design Finish Date	12/29/2017
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
Equipment Finish Date		

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 1,012,595
	Projected Costs	\$ 15,257
	Projected Budget Variance	\$ 997,338