



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

May, 2018

<b>Project #</b>	100069
<b>Project Name</b>	Campus Center - Repairs and Upgrades

<b>Project Scope</b>	This is the parent project for a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, replacement of the Arena netting hoist system (1069-01), a new Student Activity Center in the former Swetman Gym locker room area (1069-02). etc. Construction will be on-going from December 2015 through mid-2018. (MJL, 2017.05.09).
----------------------	---

<b>Project Phase</b>	Not Applicable
----------------------	----------------

<b>Current Project Coordinator</b>	Michael Lotito
------------------------------------	----------------

<b>Consultants</b>	
<b>Contractors</b>	

<b>Project Update</b>	May 10, 2017 (M. Lotito) 1. See sub-projects for updates: Arena Netting 1069-01, Student Activity Center 1069-02.
-----------------------	--

<b>Project Schedule</b>	<b>Project Start Date</b>	12/05/2014
	<b>Project Finish Date</b>	03/25/2020
	<b>Planning Start Date</b>	12/05/2014
	<b>Planning Finish Date</b>	08/02/2015
	<b>Design Start Date</b>	07/21/2016
	<b>Design Finish Date</b>	11/29/2017
	<b>Construction Start Date*</b>	01/25/2018
	<b>Construction Finish Date*</b>	03/25/2020
	<b>Equipment Start Date</b>	
<b>Equipment Finish Date</b>		
*Construction Dates Include Warranty Period		

<b>Project Costs</b>	<b>Projected Budget</b>	\$1,775,000
	<b>Projected Costs</b>	\$174,920
	<b>Projected Budget Variance</b>	\$1,600,080