



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100075
Project Name	Tyler Hall - Phase II - Rehab for CM

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	
Contractors	

Project Update	<p>May 10, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> <li>1. PRE-BID for Tyler IIA package received; constructability meeting w/ SUCF held on April 12, 2017.</li> <li>2. Potential for alternate phasing to facilitate construction of 2A and 2B is under review by SUCF and A/R.</li> <li>3. Package IIB pre-bid to follow in May.</li> <li>4. See sub-projects for additional updates: Priority 1A 1075-01 (drawing &amp; painting studios), Priority 1C 1075-02 and Priority 1D 1075-03 (printmaking &amp; photo).</li> </ol>
----------------	--

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	08/27/2019
	Planning Start Date	12/05/2014
	Planning Finish Date	06/29/2016
	Design Start Date	09/04/2015
	Design Finish Date	05/11/2017
	Construction Start Date*	09/01/2017
	Construction Finish Date*	08/01/2019
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$2,719,509
	Projected Costs	\$ 30,447
	Projected Budget Variance	\$2,689,062