



SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100098
Project Name	Construct Batting Cage for Athletics

Project Scope	HOLD - Funding not currently available. Awaiting further development with the overall Laker Hall / Athletics program. AJB 9/4/15
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	Bob Lloyd, 5/16/17 1. Project being worked as weather permits 2. Final grading and seeding need completion 3. Sidewalk repair needs to be completed
----------------	--

Project Schedule	Project Start Date	05/30/2016
	Project Finish Date	07/18/2017
	Planning Start Date	05/30/2016
	Planning Finish Date	07/12/2016
	Design Start Date	05/30/2016
	Design Finish Date	07/08/2016
	Construction Start Date*	10/31/2016
	Construction Finish Date*	07/18/2017
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$35,200
	Projected Costs	\$31,768
	Projected Budget Variance	\$ 3,432